# Bruhath Bangalore Mahanagar Palike
## Rajarajeshwari Nagar Zone.

## WORK COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Providing LED Street lights in ward No 16 |
| 2 | Sanctioned Estimate No. & Date | EE/ELE/AS/03/18-19, Dtd :22/6/2018 |
| 3 | Budget Head Of Account | P3290 |
| 4 | Work Order No & Date | EE/ELE/RRN/WO/49/2018-19, Dtd: 29-10-2018 |
| 5 | Name Of the Contractor | **Executive Engineer-3, KRIDL** |
| 6 | Amount of Estimate Rs. | 1000000.00 |
| 7 | Amount Put to Tender Rs | 10,00,000/- |
| 8 | Amoun of Expenditure Rs. (Bill Amount) | 990078.00 |
| | Excess Rs. | - |
| | Saving Rs. | 9922.00 |
| 9 | Date of Commencement of Work | 29-10-2018 |
| 10 | Date Of Completion of Work | 25-01-2019 |
| 11 | Measurement Book No & Page No: | 2220/18-19<br>221925-29 |
| 12 | Name of the Subordinate incharge of Work. | Ramesh HV. AEE(Ele) |
| 13 | Name of Inspecting officer | Ramanjaneya S.C. EE(Ele) |
| 14 | Other details if Any | |

This is to certifiy that the work of **Providing LED Street lights in ward No 16** Has been Executed and completed in all respect satisfactorily as per the sanctioned estimate and plan.

**Junior .Engineer (Ele)**
**R.R Nagar , BBMP.**

**Asst .Exe.Engineer(Ele)**
**Bruhath Bangalore Mahanagara Palike**
**Rajarajeshwari Nagar Zone.**

**Executive Engineer(Ele)**
**.Bruhath Bangalore Mahanagara Palike**
**Rajarajeshwari Nagar Zone.**